

ID	Phase	Task Name	Duration	Start	Finish	January 2020 January Jan	February 2020 February Feb	March 2020 March Mar	April 2020 April Apr	May 2020 May May	June 2020 June Jun	July 2020 July Jul	August 2020 August Aug	September 2020 September Sep	October 2020 October Oct	November 2020 November Nov	December 2020 December Dec
1		PRELIMINARY PROGRAMME - GARDEN ROUTE WASTE DISPOSAL FACILITY	212 days	15 01 20	16 11 20												
2		PRELIMINARIES AND GENERAL	212 days	15 01 20	16 11 20												
3		FIXED-CHARGE ITEMS	30 days	15 01 20	25 02 20												
4		Contractual Requirements and Establishment on site	30 days	15 01 20	25 02 20												
5		TIME-RELATED ITEMS	212 days	15 01 20	16 11 20												
6		Operate and maintain facilities on the Site:	212 days	15 01 20	16 11 20												
7		SUMS STATED PROVISIONALLY BY ENGINEER	90 days	15 01 20	28 05 20												
8		Cost as required by Engineer	90 days	15 01 20	28 05 20												
9		TEMPORARY WORKS	90 days	15 01 20	28 05 20												
10		Excavate by hand in soft material to expose any services as required by the Engineer	90 days	15 01 20	28 05 20												
11		Temporary protection of services on site	90 days	15 01 20	28 05 20												
12	PH 1	ACCESS ROADS	71 days	15 01 20	02 05 20												
13	PH 1	PRELIMINARIES AND GENERAL	71 days	15 01 20	02 05 20												
14	PH 1	Contractual Requirements and Establishment on site	71 days	15 01 20	02 05 20												
15	PH 1	EXTERNAL ACCESS ROADS	47 days	15 01 20	20 03 20												
16	PH 1	Site Clearance	9 days	15 01 20	29 01 20												
17	PH 1	Remove topsoil to nominal depth of 150mm and stockpile on site	7 days	15 01 20	23 01 20												
18	PH 1	Excavate and remove previously treated roadbed material to a nominal depth of 150mm and dispose of on landfill site	2 days	23 01 20	29 01 20												
19	PH 1	Earthworks	12 days	29 01 20	13 02 20												
20	PH 1	Excavate in all materials and stockpile for later use as layerworks for roadbed preperation	3 days	29 01 20	01 02 20												
21	PH 1	Excavate in all materials and dispose of on landfill site	9 days	01 02 20	13 02 20												
22	PH 1	Road Bed	4 days	13 02 20	19 02 20												
23	PH 1	Road-bed preparation and compaction of material to 90% mod. AASHTO max density at OMC (rip and recompact 150mm layer)	4 days	13 02 20	19 02 20												
24	PH 1	Lower Selected Layer	4 days	19 02 20	24 02 20												
25	PH 1	Import material from commercial source and construct selected layer, compact to 93% mod AASHTO max. density (150mm lower selected layer G9 material)	4 days	19 02 20	24 02 20												
26	PH 1	Upper Selected Layer	4 days	24 02 20	03 03 20												
27	PH 1	Import material from commercial source and construct selected layer, compact to 93% mod AASHTO max. density (150mm lower selected layer G7 material)	4 days	24 02 20	03 03 20												
28	PH 1	Sub Base	4 days	03 03 20	07 03 20												
29	PH 1	Import and place from commercial source for selected layer and compact to 95% mod AASHTO max. density (150mm upper selected layer G5 material)	4 days	03 03 20	07 03 20												
30	PH 1	Base	6 days	07 03 20	16 03 20												
31	PH 1	Import and place from commercial source for selected layer and compact to 97% mod AASHTO max. density (150mm gravel wearing course C3 Cement Stabilised)	6 days	07 03 20	16 03 20												
32	PH 1	Pavement Surface	4 days	16 03 20	20 03 20												
33	PH 1	50mm Ashpalt premix	4 days	16 03 20	20 03 20												
34	PH 1	INTERNAL ACCESS ROADS	46 days	19 02 20	02 05 20												
35	PH 1	Site Clearance	6 days	19 02 20	26 02 20												
36	PH 1	Remove topsoil to nominal depth of 150mm and stockpile on site	6 days	19 02 20	26 02 20												
37	PH 1	Road Bed	20 days	26 02 20	30 03 20												
Project: EDEN PRELIM PROGRA Date: 01 10 19		Task Split Milestone	<div><div></div><div>.....</div><div>◆</div></div>	Summary Project Summary Inactive Task	<div><div></div><div></div><div></div></div>	Inactive Milestone Inactive Summary Manual Task	<div><div></div><div></div><div></div></div>	Duration-only Manual Summary Rollup Manual Summary	<div><div></div><div></div><div></div></div>	Start-only Finish-only External Tasks	<div><div></div><div></div><div></div></div>	External Milestone Deadline Progress	<div><div></div><div></div><div></div></div>	Manual Progress			
Page 1																	

ID	Phase	Task Name	Duration	Start	Finish	January 2020 January Jan	February 2020 February Feb	March 2020 March Mar	April 2020 April Apr	May 2020 May May	June 2020 June Jun	July 2020 July Jul	August 2020 August Aug	September 2020 September Sep	October 2020 October Oct	November 2020 November Nov	December 2020 December Dec
38	PH 1	Road-bed preparation and compaction of material to 90% mod. AASHTO max density at OMC (rip and recompact 150mm layer)	20 days	26 02 20	30 03 20												
39	PH 1	Subbase and Wearing Course	20 days	30 03 20	02 05 20												
40	PH 1	G5 quality material subbase and gravel wearing course compacted to 96% of mod AASHTO density (150mm thick) to access roads	20 days	30 03 20	02 05 20												
41	PH 1	BUILDINGS AND ASSOCIATED INFRASTRUCTURE	117.56 days	15 01 20	09 07 20												
42	PH 1	PRELIMINARIES AND GENERAL	117.56 days	15 01 20	09 07 20												
43	PH 1	Contractual Requirements and Establishment on site	117.56 days	15 01 20	09 07 20												
44	PH 1	BUILDINGS AND ANCILLARY WORKS	106 days	15 01 20	22 06 20												
45	PH 1	Standard brick and mortar construction, concrete floors with suitable floor covering, plastered and painted walls, ceilings, glazed windows and Chromadek or similar corrugated iron roofing. Buildings to be designed with appropriate electrical reticulati	106 days	15 01 20	22 06 20												
46	PH 1	Guard house and Weighbridge office	66 days	15 01 20	22 04 20												
47	PH 1	Offices and Ablution facilities	66 days	30 01 20	09 05 20												
48	PH 1	Meeting Room	66 days	12 02 20	22 05 20												
49	PH 1	Lecture Room	66 days	25 02 20	06 06 20												
50	PH 1	Laboratory	66 days	12 03 20	22 06 20												
51	PH 1	WWTP	66 days	15 01 20	22 04 20												
52	PH 1	Allowance to pave the surrounding of buildings with interlocking paving blocks	40 days	22 04 20	22 06 20												
53	PH 1	WORKSHOPS AND CARPORTS	77 days	15 01 20	11 05 20												
54	PH 1	The maintenance shed to have a concrete floor with a steel superstructure roofed and cladde on at least three sides with Chromadek or similar steel sheeting. All steel used in the construction of Landfill Site buildings should be treated for rust, beari	77 days	15 01 20	11 05 20												
55	PH 1	Workshop Structure (Structure, cladding and one roller shutter door)	55 days	15 01 20	03 04 20												
56	PH 1	Concrete slab 150mm thick to Workshop floor	16 days	03 04 20	02 05 20												
57	PH 1	Carport	6 days	02 05 20	11 05 20												
58	PH 1	WEIGHBRIDGE AND ASSOCIATED SOFTWARE	47 days	15 01 20	20 03 20												
59	PH 1	The supply and installation of all weighbridge components that include the civil work, hardware components as well as software components	47 days	15 01 20	20 03 20												
60	PH 1	Installation of 24m Weighbridge complete	40 days	15 01 20	11 03 20												
61	PH 1	Associated weighbridge software operating sytem	7 days	12 03 20	20 03 20												
62	PH 1	BOREHOLES FOR MONITORING AND WATER SUPPLY PURPOSES	80 days	25 02 20	29 06 20												
63	PH 1	Installation of boreholes complete with couplings, fittings and pipes	80 days	25 02 20	29 06 20												
64	PH 1	Boreholes	30 days	25 02 20	14 04 20												
65	PH 1	Distribution and storage systems	50 days	14 04 20	29 06 20												
66	PH 1	PERIMETER FENCING	40 days	15 01 20	11 03 20												
67	PH 1	Install 2.4m concrete palisade fence according to manufacturers specifications	40 days	15 01 20	11 03 20												
68	PH 1	Install steel gates 7m wide, complete with all fittings and sliding rails	5 days	19 02 20	25 02 20												
69	PH 1	Install 1.2m (H) diamond mesh fence	40 days	15 01 20	11 03 20												
70	PH 1	GENERAL WASTE CELL - CELL 1	110 days	15 01 20	29 06 20												
71	PH 1	Clear and strip the site	22 days	15 01 20	14 02 20												
72	PH 1	Remove topsoil and stockpile on site	28 days	15 01 20	22 02 20												
73	PH 1	Excavate to all levels and stockpile on site	50 days	22 01 20	04 04 20												
74	PH 1	Construct cell control/starter berm in G7 material from previously excavated material with compaction to 90% of modified AASHTO maximum density at OMC. No layer shall exceed 150mm thickness after compaction	5 days	30 03 20	04 04 20												

Project: EDEN PRELIM PROGRA

Date: 01 10 19

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks


External Milestone

Deadline

Progress

Manual Progress

Page 2



ID	Phase	Task Name	Duration	Start	Finish	January 2020 January Jan	February 2020 February Feb	March 2020 March Mar	April 2020 April Apr	May 2020 May May	June 2020 June Jun	July 2020 July Jul	August 2020 August Aug	September 2020 September Sep	October 2020 October Oct	November 2020 November Nov	December 2020 December Dec
103	PH 1	Reinstate stockpile grassed topsoil to leachate dam side slope and regularly water topsoil until vegetation is established	20 days	12 03 20	14 04 20												
104	PH 1	LEACHATE DAM	80 days	15 01 20	14 05 20												
105	PH 1	Clear and strip the site	3 days	15 01 20	18 01 20												
106	PH 1	Remove topsoil and stockpile on site	8 days	18 01 20	31 01 20												
107	PH 1	Excavate to all levels and stockpile on site	15 days	28 01 20	15 02 20												
108	PH 1	Cut to fill	15 days	30 01 20	19 02 20												
109	PH 1	Construct cell control/starter berm in G7 material from previously excavated material with compaction to 90% of modified AASHTO maximum density at OMC. No layer shall exceed 150mm thickness after compaction	2 days	15 02 20	19 02 20												
110	PH 1	Underdrainage and monitoring system	13 days	02 03 20	18 03 20												
111	PH 1	Excavate in all materials for HDPE underdrainage collection pipe trenches, backfill, compact, and stockpile surplus material on site for depths:	5 days	02 03 20	07 03 20												
112	PH 1	0-1,5m	5 days	02 03 20	07 03 20												
113	PH 1	Woven Polytex PT515 (or similar approved polyester material) to underdrainage collection and monitoring system	5 days	07 03 20	14 03 20												
114	PH 1	Import, supply and place 19mm crushed stone or similar approved for Underdrainage network in the underdrainage and monitoring system	5 days	07 03 20	14 03 20												
115	PH 1	Supply, lay and bed complete with all couplings and fittings, pipes with sizes:160mm Ø class 12 HDPE perforated pipe or similar approved in 19mm stone underdrainage detection and monitoring systems	5 days	07 03 20	14 03 20												
116	PH 1	Supply, lay and bed complete with all couplings and fittings, pipes with sizes:160mm Ø class 12 HDPE non-perforated pipe or similar approved	5 days	07 03 20	14 03 20												
117	PH 1	Rip in-situ material to a depth Of 150mm and compact	3 days	14 03 20	18 03 20												
118	PH 1	Liners	35 days	18 03 20	14 05 20												
119	PH 1	Excavate in all material up to 0,6m deep for anchor trench and backfill and compact to 90% modified AASHTO max density in layers not exceeding 150mm after liners and Geosynthetics have been placed/anchored in trench	2 days	18 03 20	20 03 20												
120	PH 1	Supply and install XP 4.2\420 Geo-synthetic Clay Liner (GCL), in bases as per drawing	30 days	18 03 20	08 05 20												
121	PH 1	Supply and Install XP 4.2\420 Geo-synthetic Clay Liner (GCL), to side slopes as per drawing	30 days	18 03 20	08 05 20												
122	PH 1	Supply and install 1.5 mm thick HDPE smooth geomembrane, in bases as per drawing	30 days	18 03 20	08 05 20												
123	PH 1	Supply and install 1.5 mm thick mono textured HDPE geomembrane, to side slopes as per drawing	30 days	18 03 20	08 05 20												
124	PH 1	Supply and install 2.0 mm thick HDPE smooth geomembrane, in bases as per drawing	30 days	18 03 20	08 05 20												
125	PH 1	Supply and install 2.0 mm thick mono textured HDPE geomembrane, to side slopes as per drawing	30 days	18 03 20	08 05 20												
126	PH 1	Supply and install HDPE cuspated geomembrane to base and leachate trenches as per drawing	30 days	18 03 20	08 05 20												
127	PH 1	Supply and install A10 Geotextile protection layer HDPE membrane on side slopes	30 days	18 03 20	08 05 20												
128	PH 1	Supply and install Armorflex or other approved protection to leachate dam base and slope	30 days	26 03 20	14 05 20												
129	PH 1	HAZARDOUS WASTE CELL	78 days	15 01 20	12 05 20												
130	PH 1	Clear and strip the site	3 days	15 01 20	18 01 20												
131	PH 1	Remove topsoil and stockpile on site	4 days	18 01 20	23 01 20												
132	PH 1	Excavate to all levels and stockpile on site	20 days	22 01 20	20 02 20												
133	PH 1	Construct cell control/starter berm in G7 material from previously excavated material with compaction to 90% of modified AASHTO maximum density at OMC. No layer shall exceed 150mm thickness after compaction	5 days	13 02 20	20 02 20												
134	PH 1	Underdrainage and monitoring system	8 days	20 02 20	04 03 20												

Project: EDEN PRELIM PROGRA
Date: 01 10 19

Task

Split

Milestone

.....

◆

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

◆

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

◆

↓

Manual Progress

Page 4

ID	Phase	Task Name	Duration	Start	Finish	January 2020 January Jan	February 2020 February Feb	March 2020 March Mar	April 2020 April Apr	May 2020 May May	June 2020 June Jun	July 2020 July Jul	August 2020 August Aug	September 2020 September Sep	October 2020 October Oct	November 2020 November Nov	December 2020 December Dec
135	PH 1	Excavate in all materials for HDPE underdrainage collection pipe trenches, backfill, compact, and stockpile surplus material on site for depths:	5 days	20 02 20	26 02 20												
136	PH 1	0-1,5m	5 days	20 02 20	26 02 20												
137	PH 1	Woven Polytex PT515 (or similar approved polyester material) to underdrainage collection and monitoring system	5 days	20 02 20	26 02 20												
138	PH 1	Import, supply and place 19mm crushed stone or similar approved for Underdrainage network in the underdrainage and monitoring system	5 days	20 02 20	26 02 20												
139	PH 1	Supply, lay and bed complete with all couplings and fittings, pipes with sizes:160mm Ø class 12 HDPE perforated pipe or similar approved in 19mm stone underdrainage detection and monitoring systems	5 days	20 02 20	26 02 20												
140	PH 1	Supply, lay and bed complete with all couplings and fittings, pipes with sizes:160mm Ø class 12 HDPE non-perforated pipe or similar approved	5 days	20 02 20	26 02 20												
141	PH 1	Rip in-situ material to a depth Of 150mm an compact	3 days	26 02 20	04 03 20												
142	PH 1	Liners	26 days	04 03 20	14 04 20												
143	PH 1	Excavate in all material up to 0,6m deep for anchor trench and backfill and compact to 90% modified AASHTO max density in layers not exceeding 150mm after liners and Geosynthetics have been placed/anchored in trench	4 days	04 03 20	09 03 20												
144	PH 1	Supply and lay Geosynthetic Clay Liner XP 4.2/420 GCL (or similar approved) in base of excavation and leachate trenches to comply with the requirements as indicated on the drawings	20 days	09 03 20	08 04 20												
145	PH 1	Supply and lay Geosynthetic Clay Liner XP 4.2/420 GCL (or similar approved) to side slopes and anchor trench to comply with the requirements as indicated on the drawings	20 days	09 03 20	08 04 20												
146	PH 1	Supply and place 1.5mm thick HDPE 406 OIT smooth geomebrane (or similar approved) to base and leachate collection trenches of phase to comply with the requirements as specified on the drawings and in the document	20 days	09 03 20	08 04 20												
147	PH 1	Supply and place 1.5mm thick HDPE 406 GM 13 Mono-textured geomebrane (or similar approved) to side slopes and leachate trenches of phase to comply with the requirements as specified on the drawings and in the document	20 days	09 03 20	08 04 20												
148	PH 1	Supply and place 2.0mm thick HDPE 406 OIT smooth geomebrane (or similar approved) to base and leachate collection trenches of phase to comply with the requirements as specified on the drawings and in the document	20 days	09 03 20	08 04 20												
149	PH 1	Supply and place 2.0mm thick HDPE 406 GM 13 Mono-textured geomebrane (or similar approved) to side slopes and leachate trenches of phase to comply with the requirements as specified on the drawings and in the document	20 days	09 03 20	08 04 20												
150	PH 1	Supply and place HDPE Cuspated drainage geomebrane (or similar approved) to the base and leachate trenches of phase to comply with the requirements as specified on the drawings and in the document	20 days	09 03 20	08 04 20												
151	PH 1	Supply and place A5 Non Woven Geotextile above the 200mm base sand protection layer	20 days	09 03 20	08 04 20												
152	PH 1	Supply and place A10 Non Woven geotextile above HDPE membrane on side slopes only	20 days	09 03 20	08 04 20												
153	PH 1	Supply and place A4 Non Woven geotextile above leachate drainage system	20 days	09 03 20	08 04 20												
154	PH 1	(a) place in cell floor to designed shape and levels with compaction to 100% of modified AASHTO maximum density at OMC. No layer shall exceed 200mm thickness after compaction. (suitable inert material to be used)	20 days	12 03 20	14 04 20												
<div>Project: EDEN PRELIM PROGRA Date: 01 10 19</div> <div><div>Task</div><div>Split</div><div>Milestone</div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div></div> <div><div>Summary</div><div>Project Summary</div><div>Inactive Task</div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div></div> <div><div>Inactive Milestone</div><div>Inactive Summary</div><div>Manual Task</div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div></div> <div><div>Duration-only</div><div>Manual Summary Rollup</div><div>Manual Summary</div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div></div> <div><div>Start-only</div><div>Finish-only</div><div>External Tasks</div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div></div> <div><div>External Milestone</div><div>Deadline</div><div>Progress</div></div> <div><div><div></div></div><div><div></div></div><div><div></div></div></div> <div><div>Manual Progress</div></div> <div><div></div></div> <div>Page 5</div>																	

ID	Phase	Task Name	Duration	Start	Finish	January 2020 January Jan	February 2020 February Feb	March 2020 March Mar	April 2020 April Apr	May 2020 May May	June 2020 June Jun	July 2020 July Jul	August 2020 August Aug	September 2020 September Sep	October 2020 October Oct	November 2020 November Nov	December 2020 December Dec
155	PH 1	Leachate collection network	49 days	20 02 20	08 05 20												
156	PH 1	Excavate in all materials for HDPE leachate collection pipe trenches, backfill, compact, and stockpile surplus material on site for depths:	10 days	20 02 20	06 03 20												
157	PH 1	0-1,5m	10 days	20 02 20	06 03 20												
158	PH 1	Import, supply and place 19mm crushed stone or similar approved for leachate network	10 days	06 03 20	19 03 20												
159	PH 1	Woven Polytex PT515 (or similar approved) to leachate collection system	10 days	06 03 20	19 03 20												
160	PH 1	Supply, lay and bed complete with all couplings and fittings, pipes with sizes:160mm Ø class 12 HDPE perforated pipe or similar approved in 19mm stone leachate collection and monitoring systems	10 days	06 03 20	19 03 20												
161	PH 1	Supply, lay and bed complete with all couplings and fittings, pipes with sizes:160mm Ø class 12 HDPE non-perforated pipe or similar approved	10 days	06 03 20	19 03 20												
162	PH 1	Supply and place 38mm crushed stone material for leachate collection layer (minimum thickness of 150mm)	25 days	26 03 20	08 05 20												
163	PH 1	Miscellaneous	28 days	26 03 20	12 05 20												
164	PH 1	Cut into existing HDPE liners, cuspated drainage layer and Geosynthetic clay liner of leachate Dam, install new Phase 1 leachate disposal pipes to detail and seal HDPE and GCL liners around newly installed pipes	20 days	26 03 20	30 04 20												
165	PH 1	Reinstate stockpile grassed topsoil to leachate dam side slope and regularly water topsoil until vegetation is established	28 days	26 03 20	12 05 20												
166	PH2	GENERAL WASTE CELL - CELL 2	140 days	06 04 20	26 10 20												
167	PH2	Excavate to all levels and stockpile on site	80 days	06 04 20	04 08 20												
168	PH2	Construct cell control/starter berm in G7 material from previosuly excavated material with compaction to 90% of modified AASHTO maximum density at OMC. No layer shall exceed 150mm thickness after compaction	10 days	20 07 20	04 08 20												
169	PH2	Underdrainage and monitoring system	50 days	09 05 20	20 07 20												
170	PH2	Excavate in all materials for HDPE underdrainage collection pipe trenches, backfill, compact, and stockpile surplus material on site for depths:	50 days	09 05 20	20 07 20												
171	PH2	0-1,5m	50 days	09 05 20	20 07 20												
172	PH2	Woven Polytex PT515 (or similar approved polyester material) to underdrainage collection and monitoring system	50 days	09 05 20	20 07 20												
173	PH2	Import, supply and place 19mm crushed stone or similar approved for Underdrainage network in the underdrainage and monitoring system	50 days	09 05 20	20 07 20												
174	PH2	Supply, lay and bed complete with all couplings and fittings, pipes with sizes:160mm Ø class 12 HDPE perforated pipe or similar approved in 19mm stone underdrainage detection and monitoring systems	50 days	09 05 20	20 07 20												
175	PH2	Supply, lay and bed complete with all couplings and fittings, pipes with sizes:160mm Ø class 12 HDPE non-perforated pipe or similar approved	50 days	09 05 20	20 07 20												
176	PH2	Rip in-situ material to a depth of 150mm and compact to 95% modified AASHTO max density at OMC for base preparation (side slopes included)	50 days	22 05 20	04 08 20												
177	PH2	Liners	85 days	22 05 20	23 09 20												
178	PH2	Excavate in all material up to 0,6m deep for anchor trench and backfill and compact to 90% modified AASHTO max density in layers not exceeding 150mm after liners and Geosynthetics have been placed/anchored in trench	40 days	22 05 20	20 07 20												
179	PH2	Supply and install XP 4.2\420 Geo-synthetic Clay Liner (GCL), in bases as per drawing	80 days	01 06 20	23 09 20												
180	PH2	Supply and Install XP 4.2\420 Geo-synthetic Clay Liner (GCL), to side slopes as per drawing	80 days	01 06 20	23 09 20												
181	PH2	Supply and install 1.5 mm thick HDPE smooth geomembrane, in bases as per drawing	80 days	01 06 20	23 09 20												
Project: EDEN PRELIM PROGRA Date: 01 10 19		Task Split Milestone	Summary Project Summary Inactive Task	Inactive Milestone Inactive Summary Manual Task	Duration-only Manual Summary Rollup Manual Summary	Start-only Finish-only External Tasks	External Milestone Deadline Progress	Manual Progress									
Page 6																	

ID	Phase	Task Name	Duration	Start	Finish	January 2020 January Jan	February 2020 February Feb	March 2020 March Mar	April 2020 April Apr	May 2020 May May	June 2020 June Jun	July 2020 July Jul	August 2020 August Aug	September 2020 September Sep	October 2020 October Oct	November 2020 November Nov	December 2020 December Dec
182	PH2	Supply and install 1.5 mm thick mono textured HDPE geomembrane, to side slopes as per drawing	80 days	01 06 20	23 09 20												
183	PH2	Import and place 200mm thick sand on top of A5 geotextile	80 days	01 06 20	23 09 20												
184	PH2	Supply and place A5 Non Woven Geotextile above the 200mm base sand protection layer	80 days	01 06 20	23 09 20												
185	PH2	Supply and place A10 Non Woven geotextile above HDPE membrane on side slopes only	80 days	01 06 20	23 09 20												
186	PH2	Supply and place A4 Non Woven geotextile above leachate drainage system	80 days	01 06 20	23 09 20												
187	PH2	Leachate Collection Network	40 days	09 05 20	07 07 20												
188	PH2	Cut V-dains to a depth of 300mm to accommodate leachate collection network	20 days	09 05 20	06 06 20												
189	PH2	Woven Polytex PT515 (or similar approved) to leachate collection system	20 days	08 06 20	07 07 20												
190	PH2	Import, supply and place 19mm crushed stone or simular approved for leachate network	20 days	08 06 20	07 07 20												
191	PH2	Supply, lay and bed complete with all couplings and fittings, pipes with sizes:160mm Ø class 12 HDPE perforated pipe or similar approved in 19mm stone leachate collection and monitoring systems	20 days	08 06 20	07 07 20												
192	PH2	Supply, lay and bed complete with all couplings and fittings, pipes with sizes:160mm Ø class 12 HDPE non-perforated pipe or similar approved	20 days	08 06 20	07 07 20												
193	PH2	Supply and place 38mm crushed stone material for leachate collection layer (minimum thickness of 150mm)	90 days	22 06 20	26 10 20												
194	PH2	Miscellaneous	40 days	22 06 20	19 08 20												
195	PH2	Cut into existing HDPE liners, cuspated drainage layer and Geosynthetic clay liner of leachate Dam, install new Phase 1 leachate disposal pipes to detail and seal HDPE and GCL liners around newly installed pipes	20 days	22 06 20	20 07 20												
196	PH2	Reinstate stockpile grassed topsoil to leachate dam side slope and regularly water topsoil until vegetation is established	40 days	22 06 20	19 08 20												
197	PH2	STORMWATER	80 days	22 06 20	13 10 20												
198	PH2	PRELIMINARIES AND GENERAL	80 days	22 06 20	13 10 20												
199	PH2	Contractual Requirements and Establishment on site	80 days	22 06 20	13 10 20												
200	PH2	EARTHWORKS AND PAVING	80 days	22 06 20	13 10 20												
201	PH2	EARTHWORKS	20 days	22 06 20	20 07 20												
202	PH2	Cut drain to profile	20 days	22 06 20	20 07 20												
203	PH2	Shape excavated material and compact to berm	20 days	22 06 20	20 07 20												
204	PH2	Shape and trim drain to prepare for greencells	20 days	22 06 20	20 07 20												
205	PH2	GREENCELLS	30 days	20 07 20	03 09 20												
206	PH2	Install greencells complete with steel pegs	30 days	20 07 20	03 09 20												
207	PH2	CONCRETE LINING	30 days	03 09 20	13 10 20												
208	PH2	Supply 25MPa concrete	30 days	03 09 20	13 10 20												
209	PH2	Fill geocell voids with 25MPa concrete to wood float finish	30 days	03 09 20	13 10 20												
Project: EDEN PRELIM PROGRA Date: 01 10 19		Task Split Milestone	<div><div></div><div></div><div></div></div>	Summary Project Summary Inactive Task	<div><div></div><div></div><div></div></div>	Inactive Milestone Inactive Summary Manual Task	<div><div></div><div></div><div></div></div>	Duration-only Manual Summary Rollup Manual Summary	<div><div></div><div></div><div></div></div>	Start-only Finish-only External Tasks	<div><div></div><div></div><div></div></div>	External Milestone Deadline Progress	<div><div></div><div></div><div></div></div>	Manual Progress			
Page 7																	